

## **GREATER NOIDA PROJECT :PROGRESS REPORT(AS ON 30/11/16)**

<b>Block D03</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 256 nos. of piles casted out of 256.</li><li>• Total 70% of PCC is completed.</li><li>• Routine pile test completed.</li></ul>
<b>Block D04</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 255 nos. of piles casted out of 255.</li><li>• Initial pile test completed.</li></ul>
<b>Block D05</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 257 nos. of piles casted out of 257.</li><li>• Kent ledge preparation for routine pile test completed.</li></ul>
<b>Block D06</b>	<ul style="list-style-type: none"><li>• Piling work is in progress.</li><li>• Total 231 nos. of piles casted out of 257.</li></ul>
<b>Block D07</b>	<ul style="list-style-type: none"><li>• Piling work is in progress.</li><li>• Total 188 nos. of piles casted out of 255.</li></ul>
<b>Block D08</b>	<ul style="list-style-type: none"><li>• Piling work is in progress.</li><li>• Total 55 nos. of piles casted out of 256.</li></ul>
<b>Block A01</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 219 nos. of piles casted out of 219.</li><li>• Kent ledge preparation for routine pile test is in progress.</li></ul>
<b>Block B04</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 327 nos. of piles casted out of 327.</li><li>• Cap casting is completed.</li><li>• Total 71 nos. pile cap casted out of 71.</li><li>• Stitch slab concreting 100% completed.</li><li>• 90% column casting upto 2.70 m height completed.</li></ul>
<b>Block B05</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Cap casting is completed.</li><li>• Total 323 nos. of piles casted out of 323.</li><li>• Total 70 nos. pile cap casted out of 70.</li><li>• 90% column casting upto 2.70 m height completed.</li></ul>
<b>Block C13</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 192 nos. of piles casted out of 192.</li><li>• Stitch slab reinforcement steel binding is in progress.</li><li>• Pile cap reinforcement steel binding is in progress.</li><li>• Routine testing of pile completed.</li></ul>
<b>Block C14</b>	<ul style="list-style-type: none"><li>• Piling work is completed.</li><li>• Total 195 nos. of piles casted out of 195.</li><li>• PCC below pile cap is completed.</li><li>• Casting of stitch slab started and upto 70% completed.</li><li>• Pile cap casting is in progress.</li><li>• Routine testing of pile completed.</li></ul>
<b>Block C03</b>	<ul style="list-style-type: none"><li>• Piling work is in progress.</li><li>• Total 55 nos. of piles casted out of 195.</li><li>• Kent ledge preparation for routine pile test is in progress.</li></ul>

<b>Block C04</b>	<ul style="list-style-type: none"> <li>• No work done.</li> </ul>
<b>Block C05</b>	<ul style="list-style-type: none"> <li>• No work done.</li> </ul>
<b>Non Tower</b>	<ul style="list-style-type: none"> <li>• Piling work is in progress.</li> <li>• Total 287 nos. of piles casted out of 675.</li> <li>• Pile cap, stitch slab and retaining wall footing casting is in progress.</li> <li>• Total 10 nos. of pile cap casted.</li> <li>• PCC below retaining wall footing is in progress.</li> <li>• Reinforcement steel binding of pile cap is in progress.</li> <li>• Retaining wall casting is in progress.</li> </ul>
<b>Block B01</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Pile cap casting completed.</li> <li>• Total 326 nos. of piles casted out of 326.</li> <li>• Total 71 nos. pile cap casted out of 71.</li> <li>• First lift casting of 60 nos. columns out of 76 completed.</li> <li>• Routine test carried out by IIT-Roorkee.</li> </ul>
<b>Block B02</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Total 326 nos. of piles casted out of 326.</li> <li>• PCC for stitch slab is completed.</li> <li>• Reinforcement steel binding work of stitch slab, pile cap and grade beam is in progress.</li> <li>• Routine test carried out by IIT-Roorkee.</li> </ul>
<b>Block B03</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Total 326 nos. of piles casted out of 326.</li> <li>• Reinforcement steel binding work of pile cap is in progress.</li> <li>• Routine test carried out by IIT-Roorkee.</li> </ul>
<b>Block C15</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Total 195 nos. of piles casted out of 195.</li> <li>• Pile cap casting completed.</li> <li>• Total 40 nos. of pile cap casted out of 40.</li> <li>• First lift casting of all columns completed.</li> <li>• Routine test carried out by IIT-Roorkee.</li> </ul>
<b>Block C16</b>	<ul style="list-style-type: none"> <li>• Piling work is completed.</li> <li>• Total 195 nos. of piles casted out of 195.</li> <li>• Pile cap casting completed.</li> <li>• Total 40 nos. of pile cap casted out of 40.</li> <li>• First lift casting of all columns completed.</li> <li>• Routine test carried out by IIT-Roorkee.</li> </ul>
<b>Non Tower</b>	<ul style="list-style-type: none"> <li>• Piling work is in progress.</li> <li>• Total 237 nos. of piles casted out of 508.</li> <li>• Concreting work of retaining wall footing completed upto a length of 20.0 m. Stitch slab concreting work start.</li> </ul>