

1 <u>Contract Value</u>	<u>1317459263</u>
(a) Stage I,II,III (30%)	<u>395237779</u>
(b) Stage IV (60%)	<u>792561158</u>
(c) Stage V (10%)	<u>129660326</u>

2 Progress on construction of DU Blocks:

- (a) Contracted commencement of work : \_\_\_\_\_
- (b) Actual Start of work : (a) March 2012  
(b) \_\_\_\_\_
- (c) Contracted Completion : Sep. 2015
- (d) Extension approved/to be approved : Sep. 2016
- (e) Extended Date of completion: \_\_\_\_\_ - \_\_\_\_\_

3 Progress on Construction of DU Blocks: As per chart attached

4 External Services and Development Works:

- (a) Water supply 98%
- (b) External Electricity In progress
- (c) Roads - Internal Roads In progress
- (d) Arboriculture Earth filling in progress
- (e) Boundary wall & Gate 95%

5 Labour deployed during the month 180 Nos. (Average per day).

6 Manpower of PMC:  
PE - 1 No.  
J.E.(civil) - 2 No.  
J.E.(Elect.) - 1 No.

7 (a) Material to be procured by CGEWHO: (Approx.)

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>20000.00</u> MT

(b) Balance at site as on 30.11.2016

(i)	Steel	<u>6.72</u>	MT
(ii)	Cement	<u>80.650</u>	MT

(c) Cumulative procurement as on 30.11.2016

(i)	Steel	<u>4720.06</u> MT
(ii)	Cement	<u>17728.265</u> MT

(d) Yet to be procured :

(i)	Steel	<u>0.00</u> MT
(ii)	Cement	<u>2271.74</u> MT


8 Approximate VWD achieved:

(a) During the month upto 30.11.2016	<u>1,00,00,000.00</u>
(b) Cumulative <u>Stage - IV &amp; V Phase-II</u>	<u>:83,50,00,000.00</u>

9 Urgent actions required:

10 Current Progress:

a) Project Ahead/On/Behind Schedule: \_\_\_\_\_ - \_\_\_\_\_

  
Gurdeep Singh  
(JE civil)

