

# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

30.06.2018

<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
A1 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works on progress.</li></ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
A2 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works on progress.</li></ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
B1 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Pile cap casting 100% completed.</li><li>• Columns up to stilt 100% completed.</li><li>• Columns upto First floor level 50% completed</li><li>• Barbending &amp; shuttering work on progress for balance 50% Columns upto First floor Level.</li><li>• Barbending &amp; shuttering work for 1<sup>st</sup> Half of First floor level slab on progress.</li></ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
B2 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works on progress.</li><li>• PCC for pile cap on progress</li></ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
C1 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Pile cap casting 100% completed.</li><li>• Columns up to stilt 100% completed.</li><li>• Columns upto First floor level 50% completed</li><li>• Barbending &amp; shuttering work on progress for balance 50% Columns upto First floor Level.</li><li>• First floor level slab First half Concrete 50% Completed.</li><li>• Barbending &amp; shuttering work for Second half First floor level slab 50% on progress.</li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
C2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress</li> <li>• Barbending &amp; shuttering work for pile cap on progress.</li> <li>• Pile Cap work 35% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 51% completed.</li> <li>• Balance 49% Piling work on Progress.</li> <li>• Barbending work for pile on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to stilt 100% completed.</li> <li>• Columns upto First floor level 50% completed</li> <li>• Barbending &amp; shuttering work on progress for balance 50% Columns upto First floor Level.</li> <li>• First floor level slab First half Concrete 50% Completed.</li> <li>• Barbending &amp; shuttering work for Second half First floor level slab 50% on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 50% completed.</li> <li>• Columns up to stilt floor level 50% completed.</li> <li>• Earth work excavation for Pile Cap works on progress.</li> <li>• PCC for pile cap on progress.</li> <li>• Barbending &amp; shuttering work for pile Caps on progress.</li> <li>• Barbending &amp; shuttering work for Stilt floor level Columns on progress.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 30.06.2018</b>
COMMUNITY HALL	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works on progress</li> <li>• PCC for pile cap on progress</li> <li>• Barbending &amp; shuttering work for pile caps on progress.</li> </ul>



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF C1 BLOCK AS ON 30.06.2018**

In Block C1 First floor level slab .First half concrete completed, Second half Shuttering Process.



In Block C2 Excavation work, Shuttering for Short Column and for Pile cap Works on progress.



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block C2 Concreting for Pile cap Works on progress.



In Block C3 Excavation work for Pile Cap works on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

In Community Centre excavation for pile cap works & pile chipping up to cut off level on progress.



In Block B1 shuttering work for First floor level slab is in progress.



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block B2 Excavation Work for Pile Cap Works on process.



In Block D1 Pilling Work in Process



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block D2 First Floor Level - First half Concrete Casting Completed.



In Block D2 -Shuttering & Bar bending Works on Progress for Second half of First Floor Level Slab



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block D3 Pile Cap Concrete Works are in Progress.





# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

In Block A1 & A2 Excavation works for Pile Cap Works are in progress.



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **BIRD EYE VIEW PHOTOGRAPHS OF CHENNAI PHASE-III PROJECT**

### **VIEW OF ENTRANCE FROM MAIN ROAD SHOWING MAIN GATE, COMMUNITY CENTRE & PARK DEVELOPED BY AVADI MUNICIPALITY ON OUR OSR LAND**



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

## **VIEW OF TYPE A - BLOCKS A1 & A2**



## **VIEW OF TYPE B - BLOCKS B1 & B2**



# **PROGRESS REPORT** **CGEWHO - CHENNAI PHASE-III PROJECT**

---

**VIEW OF TYPE C - BLOCKS C1 , C2 & C3**



**VIEW OF TYPE D - BLOCKS D1 , D2 & D3**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO - CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

