

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

31st DEC-2019

PACKAGE-II	STATUS AS ON 31/12/2019
Up to Last Month As on OCT-19. Block D03	<ul style="list-style-type: none"> • Staircase-1 stone flooring completed from 8th floor to 14th floor. • Staircase-2 stone flooring completed from 4th floor to 6th floor • S.S. Balcony Railing fixing work completed from 8th to 14th floor. • Kota stone flooring in Machine Room completed. • Door frame beading fixing work completed up to 6th floor. • Aluminium louvers in Plumbing shafts fixing work completed from 6th floor to 11th floor. • Basement plaster in wings 1 completed.
Current Month Activity	<ul style="list-style-type: none"> • Staircase-2 stone flooring completed from 7th floor to 8th floor • Aluminium louvers in Plumbing shafts fixing work completed from 12th floor to 14th floor. • Door frame beading fixing work completed from 7th floor to 14th floor.
Up to Last Month As on OCT-19. Block D04	<ul style="list-style-type: none"> • Brick coba waterproofing work at Machine Room Terrace completed. • Internal 2nd Coat Birla putty work completed from 8th to 13th floor • 1st Coat Paint work completed from 2nd to 12th floor 1. • Staircase-1 & 2 Ms Railing fixing completed from Basement to Terrace floor. • S.S. Balcony Railing fixing work completed in wing-1 from 1st to 6th floor • Aluminium door window frames fixing work completed from 6th to 14th floor • Basement plaster in wings-1 & 2 completed.
Current Month Activity	<ul style="list-style-type: none"> • Tiles flooring in corridor completed from 1st to 14th floor lvl. • Internal 2nd Coat Birla putty work completed at 114th floor. • 1st coat paint work completed up to 14th floor. • Internal Door shutters fixing work completed up to 13th floor. • Internal door frames beading fixing work completed from 3rd to 5th floor. • Staircases-1 & 2 stone flooring completed up to Terrace floor. • S.S Railing fixing work in wings-1 & 4 completed up to 7th floor. • Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 14th floor. • Kota stone flooring in Machine Room completed.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month As on OCT-19. Block D05	<ul style="list-style-type: none"> • Brick coba water proofing 70% completed. • Terrace floor GI water supply Piping work 65% completed. • Tiles Dado in Toilets completed from 1st to 13th floor • Tiles flooring completed from 1st to 13th floor.
Current Month Activity	<ul style="list-style-type: none"> • Tiles flooring in Indian WC completed up to 12th floor. • Tiles dado in Toilets & Kitchen completed up to 14th floor. • Internal Primer completed up to 8th floor. • Internal 1st coat paint work completed up to 7th floor. • Staircase-2 MS Railing completed 1st to 14th floor. • Machine Room Kota stone fixing work completed. • Aluminium louvers in Plumbing shafts fixing work completed from 1st floor to 14th floor.
Up to Last Month As on OCT-19. Block D06	<ul style="list-style-type: none"> • Machine Room & overhead water tank Roof slab casted. • Balcony Waterproofing completed from 10th to 14th floor. • Toilets Water proofing completed from 1st to 8th floor • External Plaster 30% completed. (Total 90%).
Current Month Activity	<ul style="list-style-type: none"> • Stub columns above Machine Room 100% casted. • Parapet slab above Machine Room 80% completed. • Toilets Water proofing completed up to 13th floor. • Tiles dado in Toilets completed from 1st to 8th floor.
Up to Last Month As on OCT-19. Block D07	<ul style="list-style-type: none"> • 14th floor Roof slab wings 1 & 4 casted. • Balcony RCC wall casted up to 10th floor • 13th floor Brick work 70% completed. • Door frames fixing completed up to 6th floor. • cPVC piping completed up to 12th floor
Current Month Activity	<ul style="list-style-type: none"> • 14th floor Roof slab wings 2 & 3 casted. • Mumnty columns 100% casted. • Mumnty slab shuttering work completed. • Stub columns 75% casted. • Balcony RCC wall casted at 11th floor. • Door frames fixing completed from 7th to 8th floor. • Internal Plaster work completed from 2nd to 3rd floor.
Up to Last Month As on OCT-19. Block D08	<ul style="list-style-type: none"> •
Current Month Activity	<ul style="list-style-type: none"> • Stilt floor columns Reinforcement work completed.
Up to Last Month As on OCT-19. Non-Tower	<ul style="list-style-type: none"> • Basement ceiling plaster 200Sqm completed. (11005/16656 Sqm). • VDF Flooring 3275 Sqm completed. (Total 9661/16656). • Basement Firefighting piping work 20% completed. • Basement Water supply piping work is in progress. • Ramp-06 Shuttering work is in Progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Basement Primer 60% completed. • Ramp-6 Shuttering work completed. • Ramp-6 Reinforcement binding work is in progress. • Retaining wall of length 75 mtrs casted. • Basement firefighting work 10% completed. • Basement water supply piping work 30% completed.
Up to Last Month As on OCT-19.	<ul style="list-style-type: none"> • Front Retaining wall of length 100mtrs casted. Total 100/187Mtrs).
Retaining Wall	
Current Month Activity	<ul style="list-style-type: none"> • Retaining wall waterproofing with kota stone is in progress.

RAMP-06 NEAR BLOCK D-03 REINFORCEMENT WORK IS IN PROGRESS.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

BLOCK D-06 STUB COLUMNS ABOVE MACHINE ROOM 100% CASTED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK D-07 MUMTY COLUMNS CASTED & MUMTY ROOF SLAB SHUTTERING WORK COMPLETED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

**BALCONY SS RAILING FIXING WORK IN WINGS-1 & 4 COMPLETED UP TO 7TH
FLOOR.**



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BASEMENT WATER SUPPLY PIPING & FIRE FIGHTING PIPING WORK IS IN PROGRESS.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

PACKAGE-III	STATUS AS ON 31/12/2019
Up to Last Month Block C01	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab shuttering is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 12: Internal plaster completed. • Level 13: Internal plaster is on progress. <ul style="list-style-type: none"> ▪ External plaster 15% completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 04: POP cornice completed. • Level 05: POP cornice is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab shuttering is on progress. • Level 14: Brick work completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 13: Internal plaster completed. • Level 14: Internal plaster is on progress. <ul style="list-style-type: none"> ▪ External plaster 50% completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 10: External & internal plumbing (CI) work completed. • Level 11: External & internal plumbing (CI) work is on progress. • Level 05 to 11: POP cornice completed. • Level 12: POP cornice is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C02</p>	<ul style="list-style-type: none"> • Level 15 (Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab shuttering and reinforcement work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> ▪ External plaster 95% completed. • Level 09 to 11: Water proofing completed. • Level 12: Water proofing is on progress. • Level 06 to 10: Wall tile (Toilet & Kitchen) completed. • Level 11: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: POP cornice completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15 (Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead Tank base slab and wall casting completed. ▪ Machine room slab reinforcement work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> ▪ External plaster 95% completed. • Level 12: Water proofing completed. • Level 13: Water proofing is on progress. • Level 10: Wall tile (Toilet & Kitchen) completed. • Level 11: Wall tile (Toilet & Kitchen) is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: POP cornice completed. • Level 08: Internal wall putty completed. • Level 09: Internal wall putty is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C06

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
- Level 14: Brick work completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet &Kitchen) completed.
- Level 04: Floor tile completed.
- Level 05: Floor tile is on progress.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 11: Wall putty completed.
- Level 12: Wall putty is on progress.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	
	<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting completed.• Level 14: Brick work completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">▪ External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet &Kitchen) completed.• Level 05 to 07: Floor tile completed.• Level 08: Floor tile is on progress.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 12 to 14: Wall putty completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C07

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead Tank base slab and wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting 50% completed and remaining shuttering is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & Kitchen) completed.
- Level 11 to 14: Floor tile completed.
- Level 14: Internal plumbing (CPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 14: POP cornice completed.
- Level 04: Wall putty is completed.
- Level 05: Wall putty is on progress.
- Level 01 to 14: Both Staircase railing completed.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Activity	Month	
		<ul style="list-style-type: none">• Level 15(Terrace): 100% slab casting completed.<ul style="list-style-type: none">▪ Above Terrace stub column of projection slab casting completed.▪ Terrace elevation of parapet wall casting completed.▪ Mumty slab 100% completed.▪ Overhead Tank base slab and wall casting completed.▪ Machine room slab casting completed.▪ Projection above machine room casting 50% completed and remaining shuttering is on progress.• Level 14: Brick work 100% completed.• Level 14: Door frame completed.• Level 14: Electrical wall conduit completed.• Level 14: Internal plaster completed.<ul style="list-style-type: none">▪ External plaster 95% completed.• Level 14: Water proofing completed.• Level 14: Wall tile (Toilet & Kitchen) completed.• Level 11 to 14: Floor tile completed.• Level 14: Internal plumbing (CPVC) work completed.• Level 14: External & internal plumbing (CI) work completed.• Level 14: External vertical (GI) work completed.• Level 14: POP cornice completed.• Level 06 to 14: Wall putty is completed.• Level 01 to 14: Both Staircase railing completed.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month

Block C08

- Level 15(Terrace): 100% slab casting completed.
 - Above Terrace Stub column of projection slab casting completed.
 - Terrace elevation of parapet wall casting completed.
 - Mumty slab 100% completed.
 - Overhead tank base slab & wall casting completed.
 - Machine room slab casting completed.
 - Projection above machine room casting completed.
 - Brick coba work is on progress.
- Level 14: Brick work 100% completed.
- Level 14: Door frame completed.
- Level 14: Electrical wall conduit completed.
- Level 14: Internal plaster completed.
 - External plaster 95% completed.
- Level 14: Water proofing completed.
- Level 14: Wall tile (Toilet & kitchen) completed.
- Level 14: Floor tile completed.
- Level 14: Internal plumbing (cPVC) work completed.
- Level 14: External & internal plumbing (CI) work completed.
- Level 14: External vertical (GI) work completed.
- Level 13&14: POP cornice completed.
- Level 08&09: Wall putty completed.
- Level 10: Wall putty is on progress.
- Level 01 to 14: Both Staircase railing completed.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab & wall casting completed. ▪ Machine room slab casting completed. ▪ Projection above machine room casting completed. ▪ Brick coba 80% completed & remaining work is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 14: Internal plaster completed. <ul style="list-style-type: none"> • External plaster 95% completed. • Level 14: Water proofing completed. • Level 14: Wall tile (Toilet & kitchen) completed. • Level 14: Floor tile completed. • Level 14: Internal plumbing (CPVC) work completed. • Level 14: External & internal plumbing (CI) work completed. • Level 14: External vertical (GI) work completed. • Level 14: POP cornice completed. • Level 10 to 14: Wall putty completed. • Level 01 to 14: Both Staircase railing completed.
Up to Last Month Block C09	<ul style="list-style-type: none"> • Level 07: 100% Slab & 50% column casted. • Level 08: Slab shuttering is on progress. • Level 04: Brick work completed. • Level 05: Brick work is on progress. • Level 05: Door frame completed. • Level 06: Door frame is on progress. • Level 02: Electrical wall conduit completed. • Level 03: Electrical wall conduit is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 07: Remaining 50% column casted. • Level 08: 50% slab casting completed & remaining slab shuttering and reinforcement work is on progress. • Level 05: Brick work completed. • Level 06: Brick work is on progress. • Level 03: Door frame completed. • Level 04: Door frame is on progress. • Level 03&04: Electrical wall conduit completed. • Level 05: Electrical wall conduit is on progress. • Level 01&02: Internal plaster completed. • Level 03: Internal plaster is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

Up to Last Month Block C10	<ul style="list-style-type: none"> • Level 03: 100% slab & 50% column casting completed. • Level 04: Slab shuttering is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 03: Remaining 50% column casting completed. • Level 04: 50% slab casting completed & remaining slab shuttering and reinforcement is on progress.
Up to Last Month Block C11	<ul style="list-style-type: none"> • Level 11: 100% slab & 100% column casting completed. • Level 12: Slab shuttering & reinforcement work is on progress. • Level 06: Brick work 100% completed. • Level 07: Brick work is on progress. • Level 05&06: Door frame completed. • Level 07: Door frame is on progress. • Level 05&06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 03-05: Internal plaster completed. • Level 06: Internal plaster is on progress. • Level 01 to 06: Internal plumbing (CPVC) completed. • Level 07: Internal plumbing (CPVC) is on progress.
Current Month Activity	<ul style="list-style-type: none"> • Level 12: 100% slab & 50% column casting completed. • Level 13: Slab shuttering is on progress. • Level 07: Brick work completed. • Level 08: Brick work is on progress. • Level 06: Door frame completed. • Level 07: Door frame is on progress. • Level 06: Electrical wall conduit completed. • Level 07: Electrical wall conduit is on progress. • Level 06: Internal plaster completed. • Level 07: Internal plaster is on progress. • Level 06: Internal plumbing (CPVC) completed. • Level 07: Internal plumbing (CPVC) is on progress.



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month</p> <p>Block C12</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab reinforcement is on progress. • Level 14: Brick work 100% completed. • Level 13: Door frame completed. • Level 14: Door frame is on progress. • Level 12: Electrical wall conduit completed. • Level 13: Electrical wall conduit is on progress. • Level 10: Internal plaster completed. • Level 11: Internal plaster is on progress. • Level 10 to 14: Internal plumbing (CPVC) work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Level 15(Terrace): 100% slab casting completed. <ul style="list-style-type: none"> ▪ Above Terrace Stub column of projection slab casting completed. ▪ Terrace elevation of parapet wall casting completed. ▪ Mumty slab 100% completed. ▪ Overhead tank base slab reinforcement is on progress. • Level 14: Brick work 100% completed. • Level 14: Door frame completed. • Level 14: Electrical wall conduit completed. • Level 11: Internal plaster completed. • Level 12: Internal plaster is on progress. • Level 14: Internal plumbing (CPVC) work completed. • Level 09: External & internal plumbing (CI) work completed. • Level 10: External & internal plumbing (CI) work is on progress. • Level 01 to 09: POP cornice completed. • Level 10: POP cornice is on progress.
<p>Up to Last Month</p> <p>UG Tank</p>	<ul style="list-style-type: none"> • U.G. Tank 100% RCC work completed.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • U.G. Tank water proofing work is on progress.
<p>Up to Last Month</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Pile casting completed. (848/848) Nos. • Laying P.C.C completed. (Total 17257/18731) Sqm • Stitch slab casting completed. (Total 17048/18731) Sqm • Circular column casting completed. (Total 294/339) Nos. • Basement non-tower slab casting completed Total (12293/18731) Sqm • Retaining wall casting completed (277/294) m • Boundary wall casted (165/277) RMT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	Month
	<ul style="list-style-type: none">• Boundary wall 22 RMT casting (187/277) RMT

PHOTOGRAPHS OF PACKAGE-III on 31st DEC-2019

Block C-01 Above terrace over head tank slab reinforcement is on progress.

Block C-02 Above terrace over head tank slab reinforcement is on progress.

Block C-12 Above terrace water tank wall reinforcement is on progress.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-06 Above terrace plater work is on progress.

Block C-07 Above terrace plater work is on progress.

Block C-08 Brick coba is on progress.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-09 Level -08 slab reinforcement work is on progress.

Block C-10 Level -04 slab reinforcement work is on progress.

Block C-11 Level-13 column shuttering and reinforcement is on progress.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

Block C-09 Level -08 slab reinforcement work is on progress.

Block C-10 Level -04 slab reinforcement work is on progress.

Block C-11 Level-13 column shuttering and reinforcement is on progress.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Boundary wall brick work is on progress.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 31/12/2019
Block A01 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor internal Shutter and Main Teak wood door fixing work completed. • OHT tank water proofing work completed. • 1st coat of paint work from 1st to 8th floor in flats completed. • 1st to 10th Internal door shutter 1st code paint work completed. • Electrical wiring, MCB, RCCB work on 2nd to 13th floor completed. • 1st to 13th floor SS balcony railing work completed. • Lift pit water proofing work completed. • 70% Stilt floor VDF flooring work completed. • Stilt to basement CI connection work completed. • Aluminum door window frame with glass fixing work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Wall tiles, Floor tiles and Wall putty work completed.
Block B04 Last Month	No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Up to 10th Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • 1st to 10th Internal door shutter 1st code paint work completed. • All floor internal wiring work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block B05 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Up to 10th Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • 12th floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • 1st to 10th Internal door shutter 1st code paint work completed. • All floor internal wiring work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C13 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, Switch socket work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C14 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • All floor Internal door shutter fixing work completed. • All floor aluminium door and windows work completed. • Plumbing shaft Aluminium door fixing work completed. • All floor SS balcony railing fixing work completed. • All floor first code internal paint work completed. • All floor Internal door shutter 1st code paint work completed. • All floor internal wiring, MCB, switch socket work completed. • Lift pit water proofing work completed. • OHT tank work proofing work completed. • Stilt to basement CI connection work completed. • 100% RCC, Brick work, Internal plaster, SCI, POP Cornices, Floor tiles, Wall tiles and Wall putty work completed.
Block C03 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Aluminium door window frame fixing work completed. • 100% plumbing shafts louvers fixing work completed. • All floor SS railing fixing work completed. • All Floor internal door fixing work completed. • 100% Main door teak wood fixing work completed. • 100% 1st coat internal paint of flats work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, and MCB DB work completed. • OHT tank water proofing work completed. • Lift pit water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Block C04 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All toilets Diverter fixing work completed. • Aluminium door window frame fixing work completed. • All floor internal door fixing work completed. • All floor Main door teak wood fixing work completed. • 100% plumbing shafts louvers fixing work completed. • SS railing making work completed. • All floor Internal paint 1st code work completed. • Door shutter paint 1st code completed. • 100% switch, wiring, and MCB DB work completed. • OHT tank water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Block C05 Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.
Current Month Activity	<ul style="list-style-type: none"> • All floor internal door fixing work completed. • 100% plumbing shafts louvers fixing work completed. • 50% SS railing making work completed. • 50% staircase stone fixing work completed. • OHT tank water proofing work completed. • 100% RCC, Brick work, Door frame, SCI, POP Cornice, Wall tiles work completed
Non-Tower Last Month	<ul style="list-style-type: none"> • No work done because of Supreme Court and EPCA order.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • 99% Retaining Wall work completed. • 309 M Boundary wall columns, Tie beams casting and brick work, plaster work completed. • 309 M Boundary wall MS railing work completed. • 610 R/M RCC Drain work completed. • 200 Sqm PCC for basement flooring work completed. (15800/15900sqm) • 500 Sqm VDF for basement flooring work completed. (15200/15806 sqm) • 96% SCI work in basement ceiling fixing work completed. • 75% Firefighting work in basement ceiling work completed. • 80% Domestic Water supply and Flushing Water supply work completed. • 96% Kota stone water proofing work completed. • 3000 Sqm APP waterproofing membrane fixing work completed. • Expansion joint casting work is in progress. • Expansion joint filling with Polysulphide is in progress. • Sewer line excavation and laying work is in progress.
Sample Flat Type A, B & C Status	<ul style="list-style-type: none"> • Painting work of walls & Ceiling completed. • Tile fixing work completed. • Internal Electrical work completed. • Water supply & Drainage work completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
BIRD EYE VIEW OF PROJECT**



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
APP SHEET WATER PROOFING WORK IN PROGRESS WITH
WATER TESTING.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BASEMENT FIREFIGHTING WORK IS IN PROGRESS.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

SEWER PIPE LINE WORK IS IN PROGRESS.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 31/12/2019
Up to Last Month As on OCT-19. Block B01	<ul style="list-style-type: none"> • Internal Door shutters fixing completed up to 10th floor lvl. • Internal wall & ceiling painting completed in 11th floor lvl. • MCB & Switch sockets fixing completed up to 12th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Internal Door shutters fixing completed at 11th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift scaffolding work is in progress. • Internal door shutters paint 1st coat completed up to 10th floor.
Up to Last Month As on OCT-19. Block B02	<ul style="list-style-type: none"> • Balcony SS Railing top rail fixing work in wings-1 & 4 completed up to 12th floor lvl. • Internal Door shutters fixing work completed up to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Internal door shutters fixing is completed at 12th floor. • Entry door shutters fixing completed up to 12th floor. • Balcony SS Railing top rail fixing work in wings-1 & 4 completed at 13th floor lvl. • Plumbing shaft louvers fixing work completed at 12th & 13th floor. • Electrical & LV shaft Louvers fixing work completed.
Up to Last Month As on OCT-19. Block B03	<ul style="list-style-type: none"> • Balance 12th floor Roof slab 50% casted. (Total 100%). • 13th floor columns 75% casted. • Brick work in 11th floor lvl 60% completed. • Door frames fixing work completed in 9th floor lvl. • Internal plaster completed in 8th & 9th floor lvl. • Internal Plaster is in progress at 10th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Balance 25% 13th floor columns casted. • 13th floor Roof slab 25% casted. • Balance Brick work 40% completed in 11th floor. • Brick work at 12th floor is in progress. • cPVC piping work completed up to 10th floor. • Internal Plaster at 10th floor completed. • Internal Plaster at 11th floor is in progress.
Up to Last Month As on OCT-19. Block C15	<ul style="list-style-type: none"> • Aluminium Door window glass fixing work 30% completed. (Total 90%). • Balcony SS Railing Top Rail fixing work completed at 11th floor lvl. • Internal door shutters fixing work is in progress. • Diverter fixing work completed up to 11th floor lvl.
Current Month Activity	<ul style="list-style-type: none"> • Internal door shutters fixing completed up to 11th floor. • Internal Painting work 1st coat completed from 1st to 3rd floor. • Internal Painting work 1st coat is in progress at 4th floor. • Electrical & LV shaft Louvers fixing work completed. • Lift bracket fixing work is in progress. • MCB fixing work is in progress at 2nd floor.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

<p>Up to Last Month As on OCT-19.</p> <p>Block C16</p>	<ul style="list-style-type: none"> • Internal painting works 1st coat completed up to 4th floor lvl. • Plumbing shaft Louvers fixing work 3% completed. (Total 98%). • Balcony SS Railing fixing work 3% completed. (Total 98%). • Internal wiring work completed from 7th floor to 9th floor lvl. • Internal Electrical fittings Switch sockets fixing work completed from 6th floor to 9th floor lvl.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Terrace projection putty work is in progress. • Plumbing shaft Louvers fixing work completed at 9th floor lvl. • Electrical & LV shaft Louvers fixing work completed. • Lift Bracket fixing work is in progress.
<p>Up to Last Month As on OCT-19.</p> <p>Non-Tower</p>	<ul style="list-style-type: none"> • Firefighting sprinkler Piping fittings fixing work is in progress. • Basement Water supply piping work is in progress. • VDF flooring Groove filling work 65% completed. (Total 95%). • Expansion Joint Casting work and Joint filling with waterproofing chemical is completed of length 150mtrs. • APP water proofing work 500Sqm area completed. • External Sewer Pipe line work 70mtrs completed. • External Sewer Excavation work is in progress.
<p>Current Month Activity</p>	<ul style="list-style-type: none"> • Extended basement APP water proofing work 300 Sqm completed. (Total 800 Sqm) • External Sewer Pipe line work 120mtrs completed. • Storm water pipe line work completed of length 90 Mtrs. • Screeding on Road area over Geotextile is completed near blocks C15 & C16. • Rainwater Harvesting boring work is in progress. • APP membrane fixing work is in progress in front of block C-16.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BLOCK B-03 13TH FLOOR ROOF SLAB 25% CASTED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

IN BLOCK B-03 BRICK WORK COMPLETED UP TO 11TH FLOOR LVL.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

**IN CENTER AREA MEMBRANE WATER PROOFING WORK COMPLETED NEAR
BLOCK C-15 & C16
IGL & DRAIN BRICK WORK IS IN PROGRESS.**



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SEWER LINE WORK 80% COMPLETED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-VI	STATUS AS ON 31/12/2019
Up to Last Month As on OCT-19. Boundary Wall	<ul style="list-style-type: none"> • Excavation for Boundary wall foundation of length 40 mtrs completed. Total (420/454 Mtrs). • PCC for Boundary wall foundation of length 76 mtrs completed. Total (420/454). • Boundary wall up to Plinth beam of length 65 mtrs casted. (Total 275mtrs) • Boundary wall Brick work of length 75 mtrs completed. • Boundary wall Railing of length 50mtrs completed. • Main gate-2 & 3 foundation PCC completed.
Current Month Activity	<ul style="list-style-type: none"> • Excavation for Boundary wall foundation of length 24 mtrs completed. Total (444/454 Mtrs). • PCC for Boundary wall foundation of length 24 mtrs completed. Total (444/454). • Boundary wall up to Plinth beam of length 125 mtrs casted. (Total 400mtrs) • Boundary wall Brick work of length 175 mtrs completed. (250/454) • Boundary wall Railing of length 200 mtrs completed. (250/454). • Boundary wall internal plaster completed up to a length of 60 mtrs. • Boundary wall outer plaster completed up to a length of 120mtrs. • Main Gate -2 & 3 Layout completed.
Up to Last Month As on OCT-19. Shopping.	<ul style="list-style-type: none"> • Shopping building both Lift pits casted. • Shopping building foundation Reinforcement work 95% completed.
Current Month Activity	<ul style="list-style-type: none"> • Shopping building Stitch slab & footings casted. • Columns Reinforcement work is in progress.
Up to Last Month As on OCT-19. Nursing	<ul style="list-style-type: none"> • Nursing home lift pits foundation PCC completed. • Layout work is in Progress.
Current Month Activity	<ul style="list-style-type: none"> • Nursing Home foundation PCC work completed. • Layout work is in Progress.
Up to Last Month As on OCT-19. School	<ul style="list-style-type: none"> • School excavation work completed. • School foundation PCC work 180 Sqm completed. (180/574 Sqm).
Current Month Activity	<ul style="list-style-type: none"> • School foundation 394 Sqm PCC work completed. (Total 574/574).
Up to Last Month As on OCT-19. Community Center	<ul style="list-style-type: none"> •



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

Current Month Activity	<ul style="list-style-type: none"> • Community center Excavation work 50% completed.
Up to Last Month As on OCT-19. Non-Tower Area	<ul style="list-style-type: none"> • Non tower area Excavation work 1200 Sqm completed. (Total 2900 /7645 Sqm) • Non tower area foundation PCC work 400 Sqm completed. (Total 2050/7645 Sqm). • Retaining wall footing Reinforcement binding work of length 50 mtrs completed. • Non-Tower footing Reinforcement work is in progress.
Current Month Activity	<ul style="list-style-type: none"> • Non tower area Excavation work 1400 Sqm completed. (Total 4300 /7645 Sqm) • Non tower area foundation PCC work 2106 Sqm completed. (Total 4156/7645 Sqm). • Non-Tower area Stitch slab 942 Sqm casted • Retaining wall footing casted up to a length of 45 Mtrs. • Non-Tower footing Reinforcement work is in progress.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

SHOPPING CENTER STITCH SLAB & FOOTINGS CASTING COMPLETED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

COMMUNITY CENTER EXCAVATION WORK IS IN PROGRESS.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

BOUNDARY WALL OUTER PLASTER WORK 120MTRS COMPLETED.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

QUALITY CONTROL

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS
CONDUCTED AT SITE:**

S. No.	Materials	Source From	Test Date	Tests done	Result
1	Coarse Sand	Bajpur		Each truck	Sieve Analysis & Silt content
2	Coarse Aggregate	Nangal		Each truck	Sieve Analysis & Impact Value
3	Fine Sand	Yamuna Nagar		Each truck	Sieve Analysis & Silt content
4	Bricks	Greater Noida		Each truck	Dimension, Water Absorption & Compressive strength
5	Cement	Third party testing is being done			
6	Steel	Third party testing is being done			
7	Piles Integrity	Third party testing is being done			
8	Soil Compaction	Third party testing is being done			
9	STP water	Third party testing is being done			
10	RCC Cubes are being tested and Register is being maintained.				
11	Slump test conducted at site to insure workability if concrete.				



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
BRICKS COMPRESSIVE STRENGTH TESTING.



MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
CUBE COMPRESSIVE STRENGTH TESTING.



Progress Report No. 44 (1st DEC-19– 31st DEC-19)



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT
COARSE AGGREGATE 20MM TESTING.**



COARSE SAND SIEVE ANALYSIS.

Progress Report No. 44 (1st DEC-19– 31st DEC-19)



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



Progress Report No. 44 (1st DEC-19– 31st DEC-19)

