

**CGEWHO – CHENNAI PHASE-III
PROJECT**



MONTHLY PROGRESS REPORT

STATUS AS ON : 31.07.2024

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.07.2024

BLOCK	STATUS AS ON 31 st JULY-2024
A1 BLOCK	<p>◆ 100% Completed Works</p> <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete 2 out of 2 (b) Tank Wall Concrete 2 out of 2 (c) Top Cover slab Concrete 2 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor ▪ Electrical Conducting works in Tenth floor. ▪ Fixing of Water supply pipe Lines (CPVC). ▪ Fixing of Sanitary Lines (PVC). ▪ Fixing of Vertical Plumbing Lines in Shaft. ▪ Water Proofing Works <ul style="list-style-type: none"> a) Over Head Water Tanks (2 / 2) ▪ Fixing of Bathroom Wall Tiles 100% completed (200/200) ▪ Fixing of Toilet Wall Tiles 100% completed (200/200) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathrooms 100% completed (200/200) b) Ceramic Tiles in Toilets 100% completed (200/200) ▪ Vitrified Tiles in Halls & Bedrooms 100% completed (200/200). ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 100% completed (2 / 2). b) Terrace Water Proofing Work 100% completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed (200/200). b) Laying of Granite Countertop 100% completed (200/200). c) Fixing of S.S Sink 100% completed (200/200) ▪ Electrical wire pulling work 100% completed (200/200). ▪ Fixing of Modular Switches & Sockets 100% completed. (200/200) ▪ Fixing of Door Shutters 100% completed (1200/1200). ▪ Fixing of IWC 100% completed (200/200)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External Plastering 95% completed in all sides. ▪ Fixing of Staircase Handrail 95% completed. ▪ Fixing of UPVC Windows 99% completed (794 /800) ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Materials 4 out of 4 received. <ul style="list-style-type: none"> a) Lift 1 – Work started. ▪ Fire fighting works 31% completed. ➤ Model Flat Finishing works 90% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External Plastering 100% completed in all sides. ▪ Fixing of Staircase Handrail 95% completed. ▪ Fixing of UPVC Windows 100% completed (800 /800). ▪ Laying of Green marble for Staircase 100% completed. ▪ Internal Painting <ul style="list-style-type: none"> a) 1st Coat – 100% completed (200/200) ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Materials 4 out of 4 received. <ul style="list-style-type: none"> a) Lift 1 – 50% completed. b) Lift 2 – Bulkhead fittings started. ▪ Fire fighting works 40% completed. ➤ Model Flat Finishing works 90% completed.
BLOCK	STATUS AS ON 31 st JULY-2024	
A2 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> • Base Slab Concrete 2 out of 2 • Tank Wall Concrete 2 out of 2 • Top Cover slab Concrete 2 out of 2 ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ Electrical Conducting works upto Tenth floor. ▪ Fixing of Water supply pipe Lines (CPVC). 	



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none"> ▪ Fixing of Sanitary Lines (PVC). ▪ Fixing of Vertical Plumbing Lines in Shaft. ▪ Water Proofing Work <ul style="list-style-type: none"> a) Over Head Water Tank 100% completed (2 / 2) b) Terrace Water proofing 100% completed. ▪ Fixing of Door Shutters 100% completed (1200/1200). ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed (200/200). b) Laying of Granite Countertop 100% completed (200/200). c) Fixing of S.S Sink 100% completed (200/200) ▪ Electrical wire pulling work 100% completed (200/200). 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External plastering in all sides 95% completed. ▪ Fixing of Bathroom Wall Tiles 99% completed (198/200). ▪ Fixing of Toilet Wall Tiles 99% completed (198/200). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 99% completed (198/200) b) Ceramic Tiles in Toilet 99% completed (198/200). ▪ Vitrified Tiles in Halls & Bedrooms 99% completed. (198/200). ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Materials 4 out of 4 received. <ul style="list-style-type: none"> a) Bulkhead fittings started. ▪ Fire fighting works 31% completed. ▪ Fixing of Modular Switches & Sockets 50% completed (100/200). 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External plastering in all sides 95% completed. ▪ Fixing of Bathroom Wall Tiles 100% completed (200/200). ▪ Fixing of Toilet Wall Tiles 100% completed (200/200). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 100% completed (200/200) b) Ceramic Tiles in Toilet 100% completed (200/200). ▪ Vitrified Tiles in Halls & Bedrooms 100% completed. (200/200). ▪ Fixing of UPVC Windows 98% completed (786 /800) ▪ Fixing of IWC 100% completed (200/200). ▪ Laying of Green marble for Staircase 100% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Materials 4 out of 4 received <ul style="list-style-type: none"> a) Lift 1 – 50% completed. b) Lift 2 – Bulkhead fittings started. ▪ Fire fighting works 40% completed. ▪ Fixing of Modular Switches & Sockets 100% completed (200/200).



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
B1 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank. ▪ Fixing of Door Shutters 100% completed (840/840). ▪ Electrical wire pulling work 100% completed (120/120). ▪ Fixing of Modular Switches & Sockets 100% completed. (120/120)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

B1 BLOCK	<ul style="list-style-type: none"> ▪ Laying of Green marble for Staircase 100% completed. ▪ Fixing of M.S Window Safety Grills 100% completed. ▪ Fixing of IWC 100% completed (120/120) 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 3 out 3. ▪ Lift Cladding works 3 out of 3. ▪ Application of Exterior Wall Primer ▪ Firefighting works 95% completed. ▪ Terrace Water supply Ring main works 95% completed. ▪ Construction of Earth Pit chambers 90% completed ◆ Works On Progress <ul style="list-style-type: none"> ▪ Electrical Panel room- Trench works & cable tray fixing works 75% completed. ● Model Flat Finishing works 95% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 3 out 3. ▪ Lift Cladding works 3 out of 3 100% completed. ▪ Application of Exterior Wall Primer ▪ Firefighting works 95% completed. ▪ Terrace Water supply Ring main works 95% completed. ▪ Construction of Earth Pit chambers 95% completed. ▪ Electrical Panel room- Trench works & cable tray fixing works 90% completed. ▪ Internal Painting <ul style="list-style-type: none"> a) 1st Coat – 100% completed (120/120) ◆ Works On Progress <ul style="list-style-type: none"> ▪ External Painting- Damp proof elasto <ul style="list-style-type: none"> a) South side - 90% completed. b) West side - 90% completed. ▪ Bathroom false ceiling work 99% completed (238 / 240) ● Model Flat Finishing works 95% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024	
B2 BLOCK	<p>◆ 100% Completed Works</p> <ul style="list-style-type: none"> ▪ Upto Terrace floor level slab R.C.C ▪ Parapet Columns Concrete 100% completed ▪ Block work upto Tenth floor. ▪ Ceiling plastering upto Ninth floor. ▪ Wall plastering upto Ninth floor. ▪ 1st Coat Wall Putty upto Eighth floor completed. 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2024
	<p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Ceiling Plastering <ul style="list-style-type: none"> a) In Tenth floor 90% completed. ▪ Wall Plastering <ul style="list-style-type: none"> a) In Tenth floor 80% completed ▪ Electrical conducting works 93% completed. (112/120). ▪ 1st Coat Wall Putty upto Eighth floor 45% completed. ▪ Fixing of Internal Water supply pipeline (CPVC) 93% completed (112 / 120) ▪ Fixing of Internal Sanitary lines (PVC) 16% completed.(20 / 120) ▪ External Plastering 35% completed. 	<p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Ceiling Plastering <ul style="list-style-type: none"> b) In Tenth floor 100% completed. ▪ Wall Plastering <ul style="list-style-type: none"> b) In Tenth floor 90% completed ▪ Electrical conducting works 93% completed. (112/120) ▪ 1st Coat Wall Putty in Ninth floor 75% completed. ▪ Fixing of Internal Water supply pipeline (CPVC) 93% completed (112 / 120) ▪ Fixing of Internal Sanitary lines (PVC) 70% completed.(84 / 120). ▪ Fixing of Plumbing lines in Vertical Shafts 20% completed. (5 /24) ▪ External Plastering 65% completed. ▪ Fixing of Bathroom Wall Tiles 8% completed (20 / 240). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 8% completed (20 / 240).



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
C1 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Internal Plumbing Line. <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms c) Vitrified Tiles in Corridor completed. ▪ Fixing of UPVC Windows. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 100% completed. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank b) Terrace floor Water proofing. ▪ Laying of Green marble for Staircase 100% completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ Lift Cladding works 4 out of 4. ▪ Fixing of Door Shutters 100% completed (1080 / 1080)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

C1 BLOCK	<ul style="list-style-type: none"> ▪ Electrical wire pulling work 100% completed (120/120). ▪ Fixing of Modular Switches & Sockets 100% completed. (120/120) ▪ Terrace Water supply Ring main works 100% completed. 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Staircase Hand Rails (3 out of 3) 95% completed. ▪ Lift Installation works 4 out 4. ▪ Application of Exterior Wall Primer. ▪ Fixing of M.S Window Safety Grills 95% completed. ▪ Laying of External Sewerage lines 90% completed. ▪ Laying of External water supply lines 90% completed. ▪ Construction of Earth Pit chambers 90% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fire Fighting works 93% completed. ▪ Electrical Panel room- Trench works & cable tray fixing works 85% completed. ● Model Flat Finishing works 95% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Staircase Hand Rails (3 out of 3) 95% completed. ▪ Lift Installation works 4 out 4. ▪ Application of Exterior Wall Primer 100% completed. ▪ Fixing of M.S Window Safety Grills 100% completed (480 / 480) ▪ Laying of External Sewerage lines 95% completed. ▪ Laying of External water supply lines 95% completed. ▪ Construction of Earth Pit chambers 95% completed. ▪ Fire Fighting works 95% completed. ▪ Electrical Panel room- Trench works & cable tray fixing works 90% completed. ▪ Fixing of IWC 100% completed (120 / 120) ▪ Bathroom false ceiling work 100% completed (360 / 360) ▪ Internal Painting <ul style="list-style-type: none"> a) 1st Coat – 100% completed (120/120) ◆ Works On Progress <ul style="list-style-type: none"> ▪ External Painting- Damp proof elasto 85% completed. ● Model Flat Finishing works 95% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
C2 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) (b) Wall Concrete (2 out of 3) (c) Top Cover slab (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 3 out of 3 b) Terrace floor Water proofing 100% completed. ▪ Fixing of Bathroom Wall Tiles completed. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom completed. b) Vitrified Tiles in Halls & Bedrooms completed. c) Vitrified Tiles in Corridor completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed. (120 / 120) b) Laying of Granite Countertop 100% completed. (120 / 120). c) Fixing of S.S Sink 100% completed. (120 / 120). ▪ Fixing of UPVC Window 100% completed. (600 / 600) ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 100% completed. (240 /240) ▪ Fixing of Main Door & Internal Shutters 100% completed (1080 / 1080) ▪ Laying of Green marble for Staircase 100% completed.. ▪ Electrical wire pulling 100% completed (120 /120).



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

C2 BLOCK	<ul style="list-style-type: none"> ▪ Fixing of Modular Switches & Sockets 100% completed. (120/120). ▪ Lift Cladding work 100% completed. 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Application of Exterior Wall Primer ▪ Lift Installation works 4 out 4 - 85% completed. ▪ Terrace Water supply Ring main works 90% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fire fighting works 60% completed. ▪ Laying of External Sewerage lines 85% completed. ▪ Laying of External water supply lines 80% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Application of Exterior Wall Primer 100% completed. ▪ Lift Installation works 4 out 4 <ul style="list-style-type: none"> a) Lift 1 & 2 - 90% completed. b) Lift 3 & 4 - 85% completed. ▪ Terrace Water supply Ring main works 95% completed. ▪ Fixing of M.S Window Safety Grills 100% completed (480 / 480) ▪ Bathroom false ceiling work 100% completed (360 / 360) ▪ Fixing of IWC 100% completed (120 / 120) ▪ Internal Painting <ul style="list-style-type: none"> a) 1st Coat – 100% completed (120/120) ◆ Works On Progress <ul style="list-style-type: none"> ▪ Fire fighting works 65% completed. ▪ Laying of External Sewerage lines 90% completed. ▪ Laying of External water supply lines 85% completed. ▪ External Painting- Damp proof elasto 85% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
C3 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (2 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank (2 / 2) completed. b) Terrace floor Water proofing 100% completed. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed (100/100) b) Laying of Granite Countertop 100% completed. (100/100). c) Fixing of S.S Sink 100% completed. (100/ 100). ▪ Fixing of Bathroom Wall Tiles 100% completed. (300 /300) ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 100% completed. (300 /300) b) Vitrified Tiles in Halls & Bedrooms 100% completed. (100 / 100) ▪ Laying of Green marble for Staircase 100% completed. ▪ Electrical wire pulling 100% completed (100 /100). ▪ Fixing of UPVC Window 100% Completed. (500 / 500). ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 100% completed (200 / 200). ▪ Fixing of Main Door & Internal Shutters 100% completed (900 / 900). ▪ Electrical Wire pulling 100% completed (100 /100). ▪ Fixing of Modular Switches & Sockets 100% completed. (100/100).



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
C3 BLOCK	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails. ▪ Application of Exterior Wall Primer ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4 <ul style="list-style-type: none"> 2 Lifts - 85% completed. 3rd Lift - 75% completed. 4th Lift - 45% completed. ▪ Lift Cladding work 60% completed. ▪ Fire fighting works 57% completed. ▪ Laying of External Sewerage lines 70% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails. ▪ Lift Cladding work 4 out of 4 95% completed. ▪ Application of Exterior Wall Primer 100% completed. ▪ Fixing of M.S Window Safety Grills 100% completed (400 / 400) ▪ Fixing of IWC 100% completed (100 / 100) ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4 <ul style="list-style-type: none"> a) All 4 Lifts -85% completed. ▪ Fire fighting works 60% completed. ▪ Laying of External Sewerage lines 70% completed. ▪ Laying of External water supply lines 35% completed. ▪ External Painting- Damp proof elasto 40% completed. ▪ Bathroom false ceiling work 10% completed (30 / 300) ▪ Internal Painting <ul style="list-style-type: none"> a) 1st Coat – 100% completed (120/120)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
D1 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 3 out of 3 b) Terrace floor Water proofing 100% completed. ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles 100% completed. (320 / 320). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 100% completed. (320 / 320) b) Vitrified Tiles in Halls & Bedrooms 100% completed. (80 / 80). ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed. (80 / 80) b) Laying of Granite Countertop 100% completed. (80 / 80). c) Fixing of S.S Sink 100% completed. (80 / 80). ▪ Fixing of Main Door & Internal Shutters 100% completed (880 / 880) ▪ Electrical Wire pulling works 100% completed. (80/ 80). ▪ Fixing of Modular Switches & Sockets 100% completed. (80/80) ▪ Fixing of UPVC Windows 100% completed. (400 / 400). ▪ Fixing of UPVC French Door 100% competed.(without Mosquito mesh shutter) (160 / 160)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
D1 BLOCK	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External plastering in all sides 95% completed. ▪ Application of External Wall Primer-1st Coat ▪ Application of Exterior Wall Damp proof Paint 90% completed. ▪ Fire fighting works 91% completed. ▪ Laying of External Sewerage lines 95% completed ▪ Laying of External Water supply lines 95% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works <ul style="list-style-type: none"> a) 3 out 4 - 85% completed. b) 4th lift – 40% completed. ▪ Construction of Earth Pit chambers 85% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Fixing of Balcony Handrail. ▪ External plastering in all sides 100% completed. ▪ Application of External Wall Primer-100% completed. ▪ External Painting - Damp proof elasto 95% completed. ▪ Fire fighting works 95% completed. ▪ Laying of External Sewerage lines 95% completed ▪ Laying of External Water supply lines 95% completed. ▪ Laying of Storm Water drain pipes 95% completed. ▪ Lift Cladding works 4 out of 4 - 100% completed. ▪ Laying of Green marble for Staircase 100% completed. ▪ Bathroom false ceiling work 100% completed (320 / 320) ▪ Fixing of M.S Window Safety Grills 94% completed (302 / 320) ▪ Fixing of IWC 100% completed (80 / 80) ▪ Laying of Grano flooring in Stilt floor 95% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works <ul style="list-style-type: none"> a) 3 Lifts - 90% completed. b) 4th Lift – 70% completed. ▪ Construction of Earth Pit chambers 85% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
D2 BLOCK	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (3 out of 3) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom b) Vitrified Tiles in Halls & Bedrooms. c) Vitrified Tiles in Corridor. ▪ Fixing of UPVC Windows. ▪ Fixing of Main Door & Internal Shutters. ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados. b) Laying of Granite Countertop. c) Fixing of S.S Sink. ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank ▪ Laying of Green marble for Staircase. ▪ Fixing of UPVC French Door (without Mosquito mesh shutter). ▪ Electrical Wire pulling works 100% completed (80/ 80).



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

D2 BLOCK	<ul style="list-style-type: none"> ▪ Fixing of Modular Switches & Sockets 100% completed. (80/80). ▪ Fire Fighting Works 100% completed. ▪ Fixing of M.S Window Safety Grills 100% completed. (320 / 320). 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. ▪ Application of Exterior Wall Primer. ▪ Laying of External Sewerage lines 95% completed. ▪ Laying of External Water supply lines 95% completed. ▪ Laying of Storm Water drain pipes 90% completed. ▪ Fire Fighting Works 95% completed. ▪ Construction of Earth Pit chambers 90% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Application of Exterior Wall Damp proof Paint 85% completed. ▪ Electrical Panel room- Trench works & cable tray fixing works 25% completed. ● Model Flat Finishing works 95% completed. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4 – 100% completed. ▪ Application of Exterior Wall Primer-100% completed. ▪ Laying of External Sewerage lines 95% completed. ▪ Laying of External Water supply lines 95% completed. ▪ Laying of Storm Water drain pipes 95% completed. ▪ Fire Fighting Works 95% completed. ▪ Construction of Earth Pit chambers 95% completed. ▪ External Painting - Damp proof elasto 95% completed. ▪ Electrical Panel room- Trench works & cable tray fixing works 95% completed. ▪ Fixing of M.S Window Safety Grills 94% completed (303 / 320) ▪ Fixing of IWC 100% completed (80 / 80) ▪ Bathroom false ceiling work 100% completed (320 / 320) ▪ Laying of Grano flooring in Stilt floor 95% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Commissioning works for 4 Lifts



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024
D3 BLOCK	<p>◆ 100% Completed Works</p> <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (4 out of 4) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (3 out of 3) (b) Wall Concrete (3 out of 3) (c) Top Cover slab (3 out of 3) ▪ Block work upto Tenth floor & Parapet wall. ▪ Ceiling Plastering upto Tenth floor. ▪ Wall plastering upto Tenth floor. ▪ 1st Coat Wall Putty upto Tenth floor. ▪ 2nd Coat Wall Putty upto Tenth floor ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Over Head Water Tank 1 out of 3 ▪ Fixing of Bathroom Wall Tiles 100% completed. (320 / 320) ▪ Kitchen Finishing Works <ul style="list-style-type: none"> a) Fixing of Wall Dados 100% completed. (80 / 80) b) Laying of Granite Countertop 100% completed. (80 / 80). ▪ Fixing of S.S Sink 100% completed. (80 / 80). ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Ceramic Tiles in Bathroom 100% completed. (320 / 320) b) Vitrified Tiles in Halls & Bedrooms 100% completed. (80 / 80) c) Vitrified Tiles in Corridor 100% completed. ▪ Fixing of Main Door & Internal Shutters 100% completed (880 / 880) ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing 100% completed. b) Over Head Water Tank 3 out of 3 completed. ▪ Fixing of UPVC Windows 100% completed. (400 / 400)



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

D3 BLOCK	<ul style="list-style-type: none"> ▪ Electrical Wire pulling works 100% completed (80/ 80). ▪ Fixing of Modular Switches & Sockets 100% completed. (80/80). ▪ Fixing of UPVC French Door (without Mosquito mesh shutter) 100% completed (160 / 160). 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Laying of Green marble for Staircase. ▪ Lift Cladding works 90% completed. ▪ Application of Exterior Wall Primer ▪ Laying of External Sewerage lines 95% completed. ▪ Laying of External water supply lines 95% completed. ▪ Laying of Storm Water drain pipes 90% completed. ▪ Firefighting works 91% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works - 4 out of 4 - 85% completed. ▪ Fixing of M.S Window Safety Grills 85% completed (273/320). 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Laying of Green marble for Staircase 100% completed. ▪ Lift Cladding works 4 out of 4 - 100% completed. ▪ Application of Exterior Wall Primer 100% completed. ▪ Laying of External Sewerage lines 95% completed. ▪ Laying of External water supply lines 95% completed. ▪ Laying of Storm Water drain pipes 95% completed. ▪ Firefighting works 95% completed. ▪.Fixing of M.S Window Safety Grills 90% completed (285/320). ▪ External Painting - Damp proof elasto 95% completed. ▪ Fixing of IWC 100% completed (80 / 80) ▪ Bathroom false ceiling work 100% completed (320 / 320) ▪ Laying of Grano flooring in Stilt floor 100% completed. ◆ Works On Progress <ul style="list-style-type: none"> ▪ Lift Installation works - 4 out of 4 – <ul style="list-style-type: none"> a) 3 Lifts - 90% completed. b) 4th Lift - 75% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

BLOCK	STATUS AS ON 31 st JULY-2024	
COMMUNITY HALL	<ul style="list-style-type: none"> ◆ 100% Completed Works <ul style="list-style-type: none"> ▪ Terrace floor level slab R.C.C ▪ Terrace floor Parapet Columns Concrete. ▪ Lift Head room (2 out of 2) - Slab Concrete. ▪ Over Head Water Tank <ul style="list-style-type: none"> (a) Base Slab Concrete (b) Tank Wall Concrete (c) Top Cover slab Concrete. ▪ Block work upto Fourth floor & Parapet wall. ▪ Ceiling Plastering upto Fourth floor. ▪ Wall plastering upto Fourth floor. ▪ 1st Coat Wall Putty upto Fourth floor. ▪ 2nd Coat Wall Putty upto Fourth floor. ▪ Fixing of Balcony Handrail. ▪ Fixing of Staircase Hand Rails ▪ Fixing of Internal Plumbing Line <ul style="list-style-type: none"> a) Water supply pipe Lines (CPVC). b) Sanitary Lines (PVC) ▪ Fixing of Vertical Plumbing Line in Shafts <ul style="list-style-type: none"> a) Water supply pipe Lines (G.I). b) Sanitary Lines (PVC). ▪ Fixing of Bathroom Wall Tiles. ▪ Laying Of Floor Tiles <ul style="list-style-type: none"> a) Vitrified Floor Tiles in Hall & rooms b) Ceramic Floor Tiles in Bathrooms. c) Kota Stone in Staircase & Lobby ▪ Fixing of UPVC Windows. ▪ Fixing of Wooden flush Door for rooms. ▪ Fixing of Fire Safety Door for Hall Main Entrance ▪ External Plastering in all sides. ▪ Water Proofing Works. <ul style="list-style-type: none"> a) Terrace floor Water proofing. b) Over Head Water Tank. 	
	STATUS UPTO PREVIOUS MONTH	STATUS AS ON 31 st JULY-2024
	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4. 	<ul style="list-style-type: none"> ◆ 90% Completed Works <ul style="list-style-type: none"> ▪ Lift Installation works 4 out 4. ▪ Lift Cladding works 4 out of 4



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

COMMUNITY HALL	<ul style="list-style-type: none"> ▪ Application of Exterior Wall Primer. ▪ Fire fighting works – Installation of Pipelines 95% completed. ▪ Electrical Wire & cables pulling work 95% completed. ▪ Fixing of Modular Switches & Sockets 95% completed. ▪ Excavation for laying of Firefighting Hydrant pipes 95% completed. <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fixing of Sanitary fixtures 40% completed. ▪ Application of Exterior Wall Damp proof Paint 50% completed. 	<ul style="list-style-type: none"> ▪ Application of Exterior Wall Primer.- 95% completed ▪ Fire fighting works – Installation of Pipelines 95% completed. ▪ Electrical Wire & cables pulling work 95% completed. ▪ Fixing of Modular Switches & Sockets 95% completed. ▪ Excavation for laying of Firefighting Hydrant pipes 95% completed. <p>◆ Works On Progress</p> <ul style="list-style-type: none"> ▪ Fixing of Sanitary fixtures 40% completed. ▪ Application of Exterior Wall Damp proof Paint 50% completed. ▪ Lift commissioning works.
----------------	--	--

EXTERNAL DEVELOPMENT WORKS	<p>STATUS AS ON 31th JULY-2024</p>
	<ul style="list-style-type: none"> ➤ Underground Sump-1 (Near B-Block) <ul style="list-style-type: none"> ▪ Base Slab R.C.C 100% completed. ▪ Sump Wall - R.C.C 100% completed. ▪ Top slab R.C.C 100% completed. ▪ Outer Wall Waterproof plastering – 100% completed. ▪ Inner Wall Waterproof plastering – 100% completed. ▪ Pump room Inner plastering – 100% completed. ➤ Underground Sump-2 (Near D-Block) <ul style="list-style-type: none"> ▪ Base Slab - R.C.C 100% completed. ▪ Sump Wall - R.C.C 100% completed. ▪ Top slab R.C.C 100% completed. ▪ Outer Wall Waterproof plastering – 100% completed. ▪ Inner Wall Waterproof plastering 100% completed. ▪ Pump room Inner plastering 100% completed. ➤ Sewage Treatment Plant-2 (Near D-Block) <ul style="list-style-type: none"> ▪ Base slab – R.C.C 100% completed. ▪ STP Wall – R.C.C 100% completed. ▪ STP Top Slab – R.C.C 100% completed. ▪ STP Pump Room completed. ▪ Outer wall Waterproof plastering 100% completed. ▪ Inner Wall Waterproof plastering 100% completed.



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

	<ul style="list-style-type: none">▪ Installation of STP 85% completed.➤ Sewage Treatment Plant-1 (Near C3-Block)<ul style="list-style-type: none">▪ Base slab RCC completed.▪ STP Wall Reinforcement 100% completed.▪ STP Wall Concrete 90% completed.▪ Top Slab reinforcement 45% completed.➤ Laying of External Sewer lines<ul style="list-style-type: none">▪ Type D All Blocks – 100% completed.▪ C1 Block - 95% completed▪ C2 Block - 90% completed.▪ C3 Block - 70% completed.▪ B1 Block - 35% completed.▪ A1 Block - 85% completed.▪ A2 Block - 85% completed.➤ Laying of External Water Supply lines<ul style="list-style-type: none">▪ Type D All Blocks – 95% completed.▪ C1 Block – 95% completed▪ C2 Block – 85% completed.▪ C3 Block – 35% completed.▪ B1 Block – 25% completed.▪ A1 Block - 70% completed.▪ A2 Block – 70% completed.➤ Laying of Storm Water Drainage.<ul style="list-style-type: none">▪ Type D All Blocks – 95% completed.▪ C1 Block – 70% completed.▪ C2 Block – 80% completed.▪ C3 Block – 70% completed.▪ A1 Block – 75% completed.▪ A2 Block – 75% completed.
--	---

PROGRESS REPORT **CGEWHO – CHENNAI PHASE-III PROJECT**

PHOTOGRAPHS OF WORK PROGRESS AS ON 31st JULY 2024

Community Hall: External Painting completed. 2nd Lift Commissioning works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block A1: Lift Erection works & Electrical Panel fixing on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block A2 : Lift Erection works & Firefighting works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block B1: Fixing of Electrical Panel & wiring works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block B2 : External plastering works, Bathroom Tiling works & Water proofing works in Utility area on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C1: Fixing of Bison board for plumbing shafts in utility & Electrical wire pulling works Stilt floor on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C2: Fixing of Architrave putty for Door frames on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block C3: False ceiling works in Bathrooms & Fixing of Architrave putty for Door frames on progress



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D1: Fixing of Electrical Panels & Laying of Grano flooring at stilts on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D2: Fixing of Electrical panels & wiring works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Block D3: Fixing of Electrical panels & wiring works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

U.G Sump 1 (Near B Block) – All RCC works completed. Internal & external Waterproofing work in Sump & Pump room completed. Arrangements for fixing Ladder in Pump room on progress.



U.G Sump 2 (Near D Block) – All RCC works completed. Internal & external Water proofing works completed. Fixing of Ladder in Pump completed. Connection of Fire hydrant pipe to Pump on progress



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Sewage Treatment Plant 2 (Near D Block). All RCC works completed. Internal Water proof plastering works 100% completed. Installation of STP 95% completed.



Sewage Treatment Plant 1 (Near C Block). Base slab RCC completed. STP Wall Concrete 90% completed. Reinforcement works for Top slab 45% completed and balance works on progress.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

Storm Water Drainage: Masonry work for Storm water Drainage around A1 & A2 blocks and in B1 block on progress. Plastering of Storm water drains in C3 block on progress



A1 & A2- BLOCK EAST SIDE



A2- BLOCK SOUTH SIDE



B1- BLOCK WEST SIDE



C3-BLOCK WEST SIDE

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

QUALITY CONTROL

DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Arcot (T.K), Ranipet (Dist) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2.	P- Sand	Uthiramerur, Kanchipuram (DT) Walajabad(T.K), Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt), Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt) Vellore Dt & Chittoor Dt.	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability of concrete.			

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPH OF QUALITY CONTROL AT SITE

Concrete Cube Compressive Strength Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

20mm & 12mm Aggregate Sieve Analysis Testing



PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

Fine Aggregate Sieve Analysis Testing

