

CGEWHO – CHENNAI PHASE-III PROJECT



MONTHLY PROGRESS REPORT

STATUS AS ON: 31.05.2025

PROGRESS REPORT
CGEWHO – CHENNAI PHASE-III PROJECT

31.05.2025

STATUS OF WORKS IN ALL BLOCKS AS ON 31st MAY-2025

ALL WORKS ARE COMPLETED IN ALL BLOCKS EXCEPT THE WORK STATED BELOW	
WORKS TO BE DONE AFTER OBTAINING COMPLETION CERTIFICATE	WORKS TO BE DONE AT THE TIME OF HANDING OVER
<ul style="list-style-type: none">▪ Lift Commissioning works.<ul style="list-style-type: none">a) Block D2 – All Lifts Slow Speed completed.b) Block D3 – 1 Lifts Slow Speed & 2 Lift High Speed completedc) Community Hall – 1 Lift High Speed & 1 Lift Slow Speed completed.d) All Other Lifts after obtaining Permanent Power Supply▪ Fixing of EB meters.▪ Fixing of Plumbing CP fittings.<ul style="list-style-type: none">a) Completed in D2, D3, C1 Blocks. Other blocks work on progress	<ul style="list-style-type: none">▪ Internal Painting 2nd Coating▪ Fixing of Electrical fittings in common areas.



PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



STATUS OF EXTERNAL DEVELOPMENT WORKS AS ON 31st MAY-2025

- **Underground Sump-1 (Near B-Block)**
 - Fixing installation of pumps and WTP-1 dry testing completed.
- **Underground Sump-2 (Near D-Block)**
 - Fixing installation of pumps and WTP-2 dry testing completed.
- **Sewage Treatment Plant-2 (Near D-Block)**
 - Fixing installation of pumps and STP-2 dry testing completed.
- **Sewage Treatment Plant-1 (Near C3-Block)**
 - Fixing installation of pumps and STP-1 dry testing completed.
- **Laying of External Sewer lines**
 - Works completed in all blocks.
- **Laying of External Water Supply lines**
 - Works completed in all blocks
- **Laying of Storm Water Drainage.**
 - Works completed in all blocks.
 - RCC Cover slab for Storm water Collection well completed.
 - Collection chamber work at Main gate is pending.
- **External Electrification works.**
 - All Works completed except fixing of 2 Transformers for C1-Block & A2- Block.
 - Erection of Diesel Generators completed.
 - Laying of cables from Transformers to Panel room in each block completed.
 - Erection of Street Lights.
 - (a) Wall brackets – All completed.
 - (b) Poles – 65 out of 66 completed.
- **Laying of Roads.**
 - All works related to road are completed except black top
- **Landscaping Work – 60% work completed.**

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT

PHOTOGRAPHS OF WORK PROGRESS AS ON 30th APRIL-2025



Landscaping work around Community Hall

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Landscaping work in D1 Block




Landscaping work in D2 Block

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Landscaping work in D3 Block



Street Light Connection completed & Illumination tested in Type-C Blocks

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



Night View of 'C3' Block & Type 'A' Blocks with Street Light Illuminated



STP-1 – Erection completed & dry testing of components completed

PROGRESS REPORT

CGEWHO – CHENNAI PHASE-III PROJECT



STP-2 – Erection completed & dry testing of components completed



STP Installation Work & Dry Testing completed