



**CGEWHO-SAS NAGAR**  
**MOHALI**  
**PHASE-III PROJECT**



**MONTHLY PROGRESS REPORT**

**STATUS AS ON: 31.07.2025**



# PROGRESS REPORT CGEWHO-SAS NAGAR PHASE-III PROJECT

31.07.2025

<b>BLOCK</b>	<b>STATUS AS ON 31<sup>st</sup> July-2025</b>
<b>D BLOCK</b>	Excavation work – 100% Completed Piling work- 100% completed, (294/294) PCC & HDPE Membrane under Raft 100% Completed Raft Reinforcement in Progress (100% Completed) Raft Casting (100% Completed) Column Casting up to Basement Slab (5% Completed)
<b>C-01 BLOCK</b>	Excavation work – 100% Completed Piling work- 100% completed, (196/196) PCC & HDPE Membrane under Raft 50% Completed Raft Casting (50% Completed)
<b>C-02 BLOCK</b>	Excavation work – 100% Completed Piling work- 100% completed (196/196) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab (100% Completed) Stilt Floor Slab Casting (50% Completed)
<b>B-01 BLOCK</b>	Excavation work – 100% Completed Piling work- 100% completed (150/150) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab (100% Completed) Stilt Floor Slab Casting (50% Completed)
<b>B-02 BLOCK</b>	Excavation work – 100% Completed Piling work- 100% completed (159/159) PCC & HDPE Membrane under Raft 100% Completed Raft Casted (100% Completed) Column Casting up to Basement Slab (5% Completed)



## **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

---

<b>UG TANK</b>	<b>Excavation work – 100% Completed</b> <b>Piling work- 100% completed (43/43)</b>
<b>NON-TOWER</b>	<b>Excavation work – 100% Completed</b> <b>Piling work- 100% completed, (429/429)</b> <b>PCC under Raft in Progress (50 % Completed)</b> <b>Raft Casted (50% Completed)</b> <b>Column up to basement slab (10% Completed)</b> <b>Retaining Wall Casting in progress (55% Completed)</b>
<b>CLUB</b>	<b>Piling work- 100% completed, (89/89)</b>



# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 31.07.2025**

### **BLOCK C-01 RAFT REINFORCEMENT WORK IN PROGRESS**





# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **BLOCK -B1 STILT FLOOR SLAB IN PROGRESS**





# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **HDPE MEMBRANE LAYING BLOCK -C1**





# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **RAFT CASTING IN PROGRESS BLOCK – D**





# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **COLUMN REINFORCEMENT WORK UP TO STILT ROOF IN BLOCK -C2**







# **PROGRESS REPORT** **CGEWHO-SAS NAGAR PHASE-III PROJECT**

## **QUALITY CONTROL**

### **DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

S. No.	Materials	Test Done	Result
1	Reinforcement Steel, Cement, Water, Raw Materials	Third party testing is being done.	
2	RCC cubes are being tested and Register is being maintained.		
3	Slump test conducted at site to insure workability of concrete.		
4	Pile load test by IIT Roorkee is being done		