

MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

28th FEB - 2017

PACKAGE-II	STATUS AS ON 28/02/2017
Block D03	<ul style="list-style-type: none"> • Piling work completed. • P.C.C. work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed. • Pile caps casting completed. • 48 Columns casted upto Basement Roof level and 22 columns casted upto 2400 mm height. • Staircase casting upto 1st mid landing completed.
Block D04	<ul style="list-style-type: none"> • Piling work completed. • P.C.C. work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed. • Pile caps casting completed. • 16 columns casted upto 2400 mm height.
Block D05	<ul style="list-style-type: none"> • Piling work completed. • PCC work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab and grade beams casting completed • Pile Caps casting is completed. • Column layout on Pile cap is in progress.
Block D06	<ul style="list-style-type: none"> • Piling work completed. • PCC work for foundation completed. • Routine pile test done. • Integrity testing of piles done. • 4 nos. Pile caps casted for Lift pit. • 23 Pile caps reinforcement binding work completed and further stitch slab binding work is in progress.
Block D07	<ul style="list-style-type: none"> • Piling work completed. • Initial Pile Test done. • Routine Pile Test done. • Dressing work for PCC work is in progress.
Block D08	<ul style="list-style-type: none"> • Piling work completed. • Routine Pile Test done.
Non Tower	<ul style="list-style-type: none"> • Piling work is in progress. • Total 331 nos. of piles casted out of 631 nos. • 82cum of P.C.C. completed and further P.C.C .work is in progress.
Retaining Wall	<ul style="list-style-type: none"> • Total 68 nos. of piles casted out of 72 nos.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-II on 28TH FEB 2017



BLOCK D-03 COLUMN CASTING IS IN PROGRESS

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-IV	STATUS AS ON 28/02/2017
Block A01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • 32 nos. columns casting upto 1st lift completed.
Block B04	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting of basement completed. • Staircase casting is in progress.
Block B05	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Basement roof slab casting 100% (8 flats) completed. • Stilt Floor 36 nos. columns casting upto roof level completed. • Shuttering work of Stilt floor roof slab is in progress. • Stair case from Stilt floor to 1st floor level is in progress.
Block C13	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • 34 nos. columns casting upto 1st lift completed.
Block C14	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting of basement completed. • Basement Roof slab casting for 2 flats completed. • Basement roof slab shuttering for remaining portion is in progress.
Block C03	<ul style="list-style-type: none"> • Piling work is in progress. • Total 121 nos. of piles casted out of 195. • Routine pile testing completed.
Block C04	<ul style="list-style-type: none"> • Piling work is in progress • Total 13 nos. of piles casted out of 194.
Block C05	<ul style="list-style-type: none"> • No work done.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-IV on 28TH FEB 2017



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



BLOCK C-14 BASEMENT ROOF SLAB CASTING IS IN PROGRESS.

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



NON TOWER COLUMNS CASTING IS IN PROGRESS.

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT

CGEWHO – GREATER NOIDA PROJECT

PACKAGE-V	STATUS AS ON 28/02/2017
Block B01	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • 50% (4 flats) slab casting at basement roof level is completed. • Remaining 4 Flats slab down portion casting is completed. • 36 Columns casted at Stilt Floor level and further columns casting is in progress. • Reinforcement steel binding work of basement roof slab for Remaining 4 flats is in Progress. • Staircase casting upto stilt floor level is completed.
Block B02	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed. • Basement Roof Slab for 4 flats shuttering and reinforcement binding work is in progress.
Block B03	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab casting 100% completed. • 95% Pile Caps casting done. • 40Columns casting upto 1st lift is completed.
Block C15	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • 100 % Stitch slab, Grade Beams & Pile caps casting completed. • 100 % columns casting upto basement roof level is completed. • 25 % (one flat) casting of basement roof slab is completed. • Reinforcement binding for one flat slab is in progress. • Staircase casting upto Stilt floor is done.
Block C16	<ul style="list-style-type: none"> • Piling work is completed. • PCC work in foundation is completed. • Routine pile test done. • Integrity testing of piles done. • Stitch slab, Grade Beams & Pile caps casting completed. • Columns casting upto basement roof level is completed.



**MONTHLY PROGRESS REPORT
CGEWHO – GREATER NOIDA PROJECT**

PHOTOGRAPHS OF PACKAGE-V on 28TH FEB 2017



BLOCK B-01 BASEMENT ROOF SLAB CASTING IS IN PROGRESS.

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



BLOCK B-02 BASEMENT ROOF BEAM BOTTOM SHUTTERING WORK
IS IN PROGRESS.



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



IN BLOCK B-01 COLUMNS CASTING AT STILT FLOOR LVL IS IN PROGRESS.

MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT



MONTHLY PROGRESS REPORT CGEWHO – GREATER NOIDA PROJECT

