

**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

31.12.2020

BLOCK	STATUS AS ON 31.12.2020
A1 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works 100% completed.</li><li>• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.</li><li>• Pile Chipping Work 100% completed.</li><li>• Pile Cap casting 100% completed.</li><li>• Earthwork backfilling 100% completed.</li><li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li><li>• Stilt floor Columns Concrete 100% completed.</li><li>• First floor level slab Concrete Casting 100% completed.</li><li>• Columns up to Second floor level 100% completed.</li><li>• Second floor level slab Concrete Casting 100% completed.</li><li>• Columns up to Third floor level 100% completed.</li><li>• Third floor level slab Concrete Casting 100% completed.</li><li>• Barbending work for columns 50% completed and balance work on progress.</li><li>• Columns up to Fourth floor level 5% completed.</li></ul>
BLOCK	STATUS AS ON 31.12.2020
A2 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works 100% completed.</li><li>• Plain Cement Concrete (P.C.C) For Pile Cap work 100% completed.</li><li>• Pile Chipping Work 100% completed.</li><li>• Pile Cap casting 100% completed.</li><li>• Earthwork backfilling 100% completed.</li><li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li><li>• Stilt floor Columns Concrete 100% completed.</li><li>• First floor level slab Concrete Casting 100% completed.</li><li>• Columns up to Second floor level 100% completed.</li><li>• Second floor level slab Concrete Casting 100% completed.</li></ul>
BLOCK	STATUS AS ON 31.12.2020
B1 BLOCK	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Pile cap casting 100% completed.</li><li>• Columns up to First floor level 100% completed.</li><li>• First floor level slab Concrete Casting 100% Completed</li><li>• Columns up to Second floor level 100% completed.</li></ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor Level 100% Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor Level 100% Completed</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor Level 100% Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor Level 100% Completed</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh floor Level 100% Completed</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eighth floor level 100% completed</li> <li>• Eighth floor level slab Concrete casting 100% completed.</li> <li>• Columns up to Ninth floor level 50% completed.</li> <li>• Barbending work for balance 50% columns upto ninth Floor level slab on progress.</li> <li>• Shuttering and barbending works for First half of Ninth floor level slab 10% completed and balance work on progress.</li> <li>• Block work in First floor 85% completed.</li> <li>• Block work in Second floor 85% completed</li> <li>• Block work in Third floor 75% completed.</li> <li>• Block work in Fourth floor 75% completed.</li> <li>• Block work in Fifth floor 60% completed.</li> <li>• Block work in Sixth floor 40% completed.</li> <li>• Model Flat Finishing works Completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
B2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• PCC for pile cap 100% completed.</li> <li>• Pile Cap Casting 100% completed</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Barbending fabrication works for Columns up to Fourth Floor level on progress.</li> <li>• Block work in First floor 30% completed.</li> </ul>



# **PROGRESS REPORT**

## **CGEWHO – CHENNAI PHASE-III PROJECT**

<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
<b>C1 BLOCK</b>	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 100% completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh floor level 100% completed.</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eighth floor level 100% completed.</li> <li>• Eight floor level slab Concrete Casting 100% Completed.</li> <li>• Block work in First Floor Level 90% completed.</li> <li>• Block work in Second Floor Level 90% completed.</li> <li>• Block work in Third Floor Level 85% completed.</li> <li>• Block work in Fourth Floor Level 80% completed.</li> <li>• Block work in Fifth Floor Level 80% completed.</li> <li>• Stilt ceiling plastering 85% completed.</li> <li>• First Floor ceiling plastering 90% completed.</li> <li>• First Floor Wall plastering 40% completed</li> <li>• Model Flat Finishing Works completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
<b>C2 BLOCK</b>	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second Floor level 100% Completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third Floor level 100% Completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth Floor level 100% Completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth Floor level 100% Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth Floor level 100% Completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

	<ul style="list-style-type: none"> <li>• Columns up to Seventh Floor level 100% Completed.</li> <li>• Seventh floor level slab concrete casting 100% completed.</li> <li>• Columns up to Eight Floor level 15% Completed.</li> <li>• Block work in First Floor Level 90% completed.</li> <li>• Block work in Second Floor Level 85% completed.</li> <li>• Stilt floor ceiling plastering 90% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
C3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to Stilt floor level 100% completed.</li> <li>• PCC flooring for Stilt Floor 100% Completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab concrete casting 100% completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level Slab Concrete Casting 100% completed.</li> <li>• Columns up to Fifth floor level 100% completed.</li> <li>• Fifth floor level slab concrete casting 100% completed.</li> <li>• Columns up to Sixth floor level 50% completed and balance work on progress.</li> <li>• Shuttering and barbending works for First half of Sixth floor level slab 15% completed and balance work on progress.</li> <li>• Stilt floor ceiling plastering 80% completed.</li> <li>• Block work in First floor level 80% completed.</li> </ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
D1 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Earth work excavation for Pile Cap works 100% completed.</li> <li>• Plain Cement Concrete (PCC) For Pile Cap work 100% completed.</li> <li>• Pile Chipping Work 100% completed.</li> <li>• Pile Cap casting 100% completed.</li> <li>• Earthwork backfilling 100% completed.</li> <li>• Stilt Floor Plain Cement Concrete (P.C.C) work 100% completed.</li> <li>• Stilt Floor Columns Concrete work 100% Completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 50% completed.</li> <li>• Shuttering and Bar bending work for First half of Third Floor level slab 25% completed and balance work on progress.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

BLOCK	STATUS AS ON 31.12.2020
D2 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fifth Floor level Slab 100% Completed.</li> <li>• Fifth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth Floor level Slab 100% Completed.</li> <li>• Sixth floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Seventh Floor level Slab 100% Completed..</li> <li>• Seventh floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Eight Floor level Slab 40% Completed and balance work on progress.</li> <li>• Shuttering work for First half of Eight floor level slab 10% completed and balance work on progress.</li> <li>• Block work in First Floor Level 85% completed.</li> <li>• Block work in Second Floor Level 80% completed.</li> <li>• Block work in Third Floor Level 30% completed.</li> <li>• Block work in Fourth Floor Level 20% completed.</li> <li>• Model Flat Finishing Works completed.</li> </ul>
BLOCK	STATUS AS ON 31.12.2020
D3 BLOCK	<ul style="list-style-type: none"> <li>• Piling work 100% completed.</li> <li>• Pile cap casting 100% completed.</li> <li>• Columns up to First floor level 100% completed.</li> <li>• First floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Second floor level 100% completed.</li> <li>• Second floor level slab Concrete Casting 100% Completed.</li> <li>• Columns up to Third floor level 100% completed.</li> <li>• Third floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Fourth floor level 100% completed.</li> <li>• Fourth floor level Slab Concrete Casting 100% Completed</li> <li>• Columns up to Fifth floor level 50% completed.</li> <li>• Fifth floor level Slab Concrete Casting 100% Completed.</li> <li>• Columns up to Sixth floor level 10% completed and balance work on progress.</li> <li>• Block work in First Floor Level 70% completed.</li> <li>• Block work in Second Floor Level 60% completed.</li> </ul>



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

	<ul style="list-style-type: none"><li>• Block work in Third Floor Level 45% completed.</li></ul>
<b>BLOCK</b>	<b>STATUS AS ON 31.12.2020</b>
COMMUNITY HALL	<ul style="list-style-type: none"><li>• Piling work 100% completed.</li><li>• Earth work excavation for Pile Cap works 100% Completed.</li><li>• PCC for pile cap 100% completed</li><li>• Pile cap casting 100% completed.</li><li>• Earthwork backfilling 100% completed</li><li>• Columns up to First floor level 100% completed.</li><li>• First floor level slab Concrete Casting 100% Completed</li><li>• Columns up to Second floor level 100% completed.</li><li>• Second floor level slab Concrete Casting 100% Completed.</li><li>• Columns up to Third Floor level concrete casting 100% completed.</li><li>• Third floor level slab Concrete Casting 100% Completed.</li></ul>



# **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

## **PHOTOGRAPHS OF WORK PROGRESS AS ON 31.12.2020**

Block A1: Third Floor level slab Concrete casting 100% completed. Columns upto Fourth floor level on progress.



Block A2: Second Floor Level slab concrete casting 100% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block B1: Eight Floor Level slab concrete casting 100% completed. Shuttering and Barbending work for Ninth floor level on progress.



Block B2: Third Floor Level slab concrete casting 100% completed. Bar bending works for Columns up to fourth floor level on progress.





## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C1: Eight Floor Level slab concrete casting 100% completed. Barbending works at Ninth floor level on progress.



Block C2: Seventh Floor level slab concrete casting 100% completed. Column casting upto Eight floor level 15% completed and balance work on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block C3: Columns upto Sixth Floor Level 50% completed. Shuttering and barbending work for 1<sup>st</sup> half of Sixth floor level 15% completed.



Block D1: Columns upto Third floor level 50% completed. Shuttering & Barbending works for 1<sup>st</sup> half of Third floor level 25% completed.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Block D2: Columns upto Eight floor level concrete casting on progress. Shuttering and barbending work on progress for First half of Eight floor level slab



Block D3: Fifth floor level slab concrete casting 100% completed. Columns concrete work upto sixth floor level on progress.



## **PROGRESS REPORT** **CGEWHO – CHENNAI PHASE-III PROJECT**

---

Community Hall: Third Floor level slab concrete casting 100% completed.



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**QUALITY CONTROL**

**DURING CONSTRUCTION FOLLOWING QUALITY CONTROL TESTS CONDUCTED AT SITE:**

Sl.No.	Materials	Source from	Test Done	Result
1	M-Sand	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis & Silt content
2	Coarse Aggregate (20mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
3	Coarse Aggregate (12mm)	Sriperambathur, Kanchipuram (Dt)	Each Truck	Sieve Analysis
4	Cement	Third party testing is being done.		
5	Steel	Third party testing is being done.		
6	Pile Integrity	Third party testing is being done.		
7	Soil Compaction	Third party testing is being done.		
8	RCC cubes are being tested and Register is being maintained.			
9	Slump test conducted at site to insure workability if concrete.			



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**PHOTOGRAPH OF QUALITY CONTROL AT SITE**

**Concrete Cube Compressive Strength Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**20mm & 12mm Aggregate Sieve Analysis Testing**



**PROGRESS REPORT**  
**CGEWHO – CHENNAI PHASE-III PROJECT**

---

**Fine Aggregate Sieve Analysis Testing**

